

Installation of GBF's at Thorntonbank situation on 20-10-2008

D1


Completed as per DAR	
Foundation pit bulk dredging	0-03-2008
Foundation pit precision dredging	4-04-2008
Gravel bed filter layer	11-04-2008
Gravel bed top layer	20-04-2008
GBF Installed	26/27-04-2008
Backfill	11-05-2008
Infill	14-08-2008
Scour protection filter layer	
Scour protection armour layer	
Armour layer on cables	
Ladders	10-07-2008
Levelling transition piece	10-07-2008
Dry infill of last 2m	15-09-2008
Fairly airtight floor installed	10-07-2008
service crane base	10-07-2008
33 kV: Blind flanges bellmouths + J-tubes	09-10-2008
Installation external J-tubes	
Measurement Earth Resistance	20-08-2008

D2

Completed as per DAR	
Foundation pit bulk dredging	0-03-2008
Foundation pit precision dredging	4-04-2008
Gravel bed filter layer	12-04-2008
Gravel bed top layer	20-04-2008
GBF Installed	7/0-05-2008
Backfill	24-05-2008
Infill	17-08-2008
Scour protection filter layer	22-08-2008
Scour protection armour layer	
Armour layer on cables	
Ladders	17-08-2008
Levelling transition piece	17-06-2008
Dry infill of last 2m	17-06-2008
Fairly airtight floor closed	18-06-2008
service crane base	17-06-2008
Blind flanges bellmouths	
Installation external J-tubes	
Measurement Earth Resistance	20-08-2008

D3

Completed as per DAR	
Foundation pit bulk dredging	21-03-2008
Foundation pit precision dredging	4-04-2008
Gravel bed filter layer	10-04-2008
Gravel bed top layer	24-04-2008
GBF Installed	21/22-05-2008
Backfill	5-06-2008
Infill	28-07-2008
Scour protection filter layer	15-08-2008
Scour protection armour layer	
Armour layer on cables	
Ladders	31-07-2008
Levelling transition piece	30-07-2008
Dry infill of last 2m	31-07-2008
Fairly airtight floor	
service crane base	30-07-2008
concrete wall damage repaired on	31-07-2008
Blind flanges bellmouths	09-10-2008
Installation external J-tubes	
Measurement Earth Resistance	30-08-2008




- Finalized
- Infill with big bags
- Infill with big bags (magna dense)
- Installation of external 33kV J-tubes started
- Ongoing / Partially realized
- Hydraulic infill

Installation of GBF's at Thorntonbank situation on 20-10-2008


D4

Task	Completed as per BMR
Foundation pit bulk dredging	23-03-2008
Foundation pit preclean dredging	4-05-2008
Gravel bed filter layer	13-05-2008
Gravel bed top layer	17-05-2008
ODP installed	22/23-05-2008
Backfill	18-06-2008
Infill	25-07-2008
Scour protection filter layer	20-08-2008
Armour layer on cables	
Ladders	18-08-2008
Leveling transition place	18-08-2008
Dry infill of last 2m	17-08-2008
Fatty sludge floor	
service crane base	18-08-2008
Blind flange bellmouths	27-08-2008
Grouted J-tubes	26-08-2008
Repair works boat landing	
Installation external J-tubes	
Measurement Earth Resistance	28-08-2008




D5

Task	Completed as per BMR
Foundation pit bulk dredging	23-03-2008
Foundation pit preclean dredging	4-04-2008
Gravel bed filter layer	9-05-2008
Gravel bed top layer	12-05-2008
ODP installed	20/21-05-2008
Backfill	11-06-2008
Infill	3-07-2008
Scour protection filter layer	31-08-2008
Armour layer on cables	
Ladders	6-07-2008
Leveling transition place	30-06-2008
Dry infill of last 2m	3-07-2008
Fatty sludge floor	
service crane base	30-06-2008
Blind flange bellmouths	28-09-2008
Installation external J-tubes	
Measurement Earth Resistance	30-08-2008



D6

Task	Completed as per BMR
Foundation pit bulk dredging	2-04-2008
Foundation pit preclean dredging	6-04-2008
Gravel bed filter layer	6-05-2008
Gravel bed top layer	12-05-2008
ODP installed	20/23-05-2008
Backfill	14-06-2008
Heavy Infill	22-06-2008
Sand Infill	27-06-2008
Scour protection filter layer	28-08-2008
Armour layer on cables	
Ladders	25-08-2008
Leveling transition place	25-08-2008
Dry infill of last 2m	27-08-2008
Fatty sludge floor	
service crane base	26-08-2008
Blind flange bellmouth	11-10-2008
Installation external J-tubes	
Measurement Earth Resistance	30-08-2008



■ Finalized
■ Ongoing / Partially realized

■ Infill with big bags
■ Infill with big bags (magna dense)
■ Hydraulic infill

■ Installation of external 33kV J-tubes started