

Installation of GBF's at Thorntonbank situation on 18-08-2008

D1

Completed as per DAR	
Foundation pit bulk dredging	8-03-2008
Foundation pit precision dredging	4-04-2008
Gravel bed filter layer	11-04-2008
Gravel bed top layer	20-04-2008
GBF installed	26/27-04-2008
Backfill	11-05-2008
Infill	
Scour protection filter layer	
Scour protection armour layer	
Armour layer on cables	
Ladders	10-07-2008
Levelling transition piece	10-07-2008
Dry infill of last 2m	
Fairly airtight floor installed	10-07-2008
service crane base	10-07-2008

Measured coordinates UTM31 / ED50 :
 X: 496.832,285
 Y: 5.709.819,204
 Z: 17,025m TAW

D2


Completed as per DAR	
Foundation pit bulk dredging	9-03-2008
Foundation pit precision dredging	4-04-2008
Gravel bed filter layer	12-04-2008
Gravel bed top layer	20-04-2008
GBF installed	7/8-05-2008
Backfill	24-05-2008
Infill	17-06-2008
Scour protection filter layer	
Scour protection armour layer	
Armour layer on cables	
Ladders	17-06-2008
Levelling transition piece	17-06-2008
Dry infill of last 2m	17-06-2008
Fairly airtight floor closed	18-06-2008
service crane base	17-06-2008

Measured coordinates UTM31 / ED50 :
 X: 496.427,643
 Y: 5.710.107,768
 Z: 16,976m TAW

D3

Completed as per DAR	
Foundation pit bulk dredging	21-03-2008
Foundation pit precision dredging	4-04-2008
Gravel bed filter layer	19-04-2008
Gravel bed top layer	24-04-2008
GBF installed	21/22-05-2008
Backfill	5-06-2008
Infill	29-07-2008
Scour protection filter layer	
Scour protection armour layer	
Armour layer on cables	
Ladders	31-07-2008
Levelling transition piece	30-07-2008
Dry infill of last 2m	31-07-2008
Fairly airtight floor	
service crane base	30-07-2008
concrete wall damage repaired on	31-07-2008

Measured coordinates UTM31 / ED50 :
 X: 496.020,294
 Y: 5.710.568,034
 Z: 17,036m TAW



- Finalized
- Ongoing / Partially realized
- Infill with big bags
- Infill with big bags (magna dense)
- Hydraulic infill

Installation of GBF's at Thorntonbank situation on 18-08-2008

D4


- | | | |
|-------------------------------------|---------------------------------|---------------|
| Completed as per DAR | | |
| <input checked="" type="checkbox"/> | Foundation pit bulk dredging | 23-03-2008 |
| <input checked="" type="checkbox"/> | Foundation pit preclon dredging | 4-05-2008 |
| <input checked="" type="checkbox"/> | Gravel bed filter layer | 13-05-2008 |
| <input checked="" type="checkbox"/> | Gravel bed top layer | 17-05-2008 |
| <input checked="" type="checkbox"/> | GBF installed | 22/23-05-2008 |
| <input checked="" type="checkbox"/> | Backfill | 16-06-2008 |
| <input checked="" type="checkbox"/> | Infill | 25-07-2008 |
| <input type="checkbox"/> | Scour protection filter layer | |
| <input type="checkbox"/> | Scour protection armour layer | |
| <input type="checkbox"/> | Armour layer on cables | |
| <input checked="" type="checkbox"/> | Ladders | 18-08-2008 |
| <input checked="" type="checkbox"/> | Levelling transition piece | |
| <input checked="" type="checkbox"/> | Dry infill of least 2m | 17-08-2008 |
| <input checked="" type="checkbox"/> | Fairly airtight floor | |
| <input type="checkbox"/> | service crane base | |

D5

- | | | |
|-------------------------------------|---------------------------------|---------------|
| Completed as per DAR | | |
| <input checked="" type="checkbox"/> | Foundation pit bulk dredging | 23-03-2008 |
| <input checked="" type="checkbox"/> | Foundation pit preclon dredging | 4-04-2008 |
| <input checked="" type="checkbox"/> | Gravel bed filter layer | 9-05-2008 |
| <input checked="" type="checkbox"/> | Gravel bed top layer | 12-05-2008 |
| <input checked="" type="checkbox"/> | GBF installed | 30/31-05-2008 |
| <input checked="" type="checkbox"/> | Backfill | 11-06-2008 |
| <input checked="" type="checkbox"/> | Infill | 3-07-2008 |
| <input checked="" type="checkbox"/> | Scour protection filter layer | |
| <input type="checkbox"/> | Scour protection armour layer | |
| <input type="checkbox"/> | Armour layer on cables | |
| <input checked="" type="checkbox"/> | Ladders | 4-07-2008 |
| <input checked="" type="checkbox"/> | Levelling transition piece | 30-06-2008 |
| <input checked="" type="checkbox"/> | Dry infill of least 2m | 3-07-2008 |
| <input checked="" type="checkbox"/> | Fairly airtight floor | |
| <input checked="" type="checkbox"/> | service crane base | 30-06-2008 |

D6

- | | | |
|-------------------------------------|---------------------------------|---------------|
| Completed as per DAR | | |
| <input checked="" type="checkbox"/> | Foundation pit bulk dredging | 2-04-2008 |
| <input checked="" type="checkbox"/> | Foundation pit preclon dredging | 5-04-2008 |
| <input checked="" type="checkbox"/> | Gravel bed filter layer | 6-05-2008 |
| <input checked="" type="checkbox"/> | Gravel bed top layer | 12-05-2008 |
| <input checked="" type="checkbox"/> | GBF installed | 28/29-05-2008 |
| <input checked="" type="checkbox"/> | Backfill | 14-06-2008 |
| <input checked="" type="checkbox"/> | Heavy infill | 22-06-2008 |
| <input checked="" type="checkbox"/> | Sand infill | 27-06-2008 |
| <input type="checkbox"/> | Scour protection filter layer | |
| <input type="checkbox"/> | Scour protection armour layer | |
| <input type="checkbox"/> | Armour layer on cables | |
| <input checked="" type="checkbox"/> | Ladders | 25-06-2008 |
| <input checked="" type="checkbox"/> | Levelling transition piece | 25-06-2008 |
| <input checked="" type="checkbox"/> | Dry infill of least 2m | 27-06-2008 |
| <input checked="" type="checkbox"/> | Fairly airtight floor | |
| <input checked="" type="checkbox"/> | service crane base | 25-06-2008 |



- | | | | |
|-------------------------------------|------------------------------|--|------------------------------------|
| <input checked="" type="checkbox"/> | Finalized | | Infill with big bags |
| <input checked="" type="checkbox"/> | Ongoing / Partially realized | | Infill with big bags (magna dense) |
| | | | Hydraulic infill |