

Installation of GBF's at Thorntonbank situation on 25-08-2008

D1

Completed as per DAR	
<input checked="" type="checkbox"/>	Foundation pit bulk dredging 0-03-2008
<input checked="" type="checkbox"/>	Foundation pit preclan dredging 4-04-2008
<input checked="" type="checkbox"/>	Gravel bed filter layer 11-04-2008
<input checked="" type="checkbox"/>	Gravel bed top layer 20-04-2008
<input checked="" type="checkbox"/>	GBF Installed 20/27-04-2008
<input checked="" type="checkbox"/>	Backfill 11-06-2008
<input checked="" type="checkbox"/>	Infill
<input type="checkbox"/>	Scour protection filter layer
<input type="checkbox"/>	Scour protection armour layer
<input type="checkbox"/>	Armour layer on cables
<input checked="" type="checkbox"/>	Ladders 10-07-2008
<input checked="" type="checkbox"/>	Levelling transition piece 10-07-2008
<input type="checkbox"/>	Dry infill of last 2m
<input checked="" type="checkbox"/>	Fairly airtight floor installed 10-07-2008
<input checked="" type="checkbox"/>	service crane bails 10-07-2008
<input type="checkbox"/>	Blind flanges bellmouths
<input type="checkbox"/>	J-tube repair works

Measured coordinates UTM31 / ED50 :
 X: 496,832,285
 Y: 5,700,819,204
 Z: 17,025m TAW

(38,5m) / +17m TAW

drainage pipes still to be opened

D2

Completed as per DAR	
<input checked="" type="checkbox"/>	Foundation pit bulk dredging 0-03-2008
<input checked="" type="checkbox"/>	Foundation pit preclan dredging 4-04-2008
<input checked="" type="checkbox"/>	Gravel bed filter layer 12-04-2008
<input checked="" type="checkbox"/>	Gravel bed top layer 20-04-2008
<input checked="" type="checkbox"/>	GBF Installed 7/8-05-2008
<input checked="" type="checkbox"/>	Backfill 24-05-2008
<input checked="" type="checkbox"/>	Infill 17-06-2008
<input type="checkbox"/>	Scour protection filter layer
<input type="checkbox"/>	Scour protection armour layer
<input type="checkbox"/>	Armour layer on cables
<input checked="" type="checkbox"/>	Ladders 17-06-2008
<input checked="" type="checkbox"/>	Levelling transition piece 17-06-2008
<input checked="" type="checkbox"/>	Dry infill of last 2m 17-06-2008
<input checked="" type="checkbox"/>	Fairly airtight floor closed 18-06-2008
<input checked="" type="checkbox"/>	service crane bails 17-06-2008
<input type="checkbox"/>	Blind flanges bellmouths
<input type="checkbox"/>	Installation external J-tubes

Measured coordinates UTM31 / ED50 :
 X: 496,427,645
 Y: 5,700,167,765
 Z: 16,997,915

(40,5m) / +17m TAW

drainage pipes open

D3

Completed as per DAR	
<input checked="" type="checkbox"/>	Foundation pit bulk dredging 21-03-2008
<input checked="" type="checkbox"/>	Foundation pit preclan dredging 4-04-2008
<input checked="" type="checkbox"/>	Gravel bed filter layer 10-04-2008
<input checked="" type="checkbox"/>	Gravel bed top layer 24-04-2008
<input checked="" type="checkbox"/>	GBF Installed 21/22-05-2008
<input checked="" type="checkbox"/>	Backfill 5-06-2008
<input checked="" type="checkbox"/>	Infill 20-07-2008
<input type="checkbox"/>	Scour protection filter layer
<input type="checkbox"/>	Scour protection armour layer
<input type="checkbox"/>	Armour layer on cables
<input checked="" type="checkbox"/>	Ladders 31-07-2008
<input checked="" type="checkbox"/>	Levelling transition piece 30-07-2008
<input checked="" type="checkbox"/>	Dry infill of last 2m 31-07-2008
<input checked="" type="checkbox"/>	Fairly airtight floor 30-07-2008
<input checked="" type="checkbox"/>	service crane bails 30-07-2008
<input checked="" type="checkbox"/>	concrete wall damage repaired on 31-07-2008
<input type="checkbox"/>	Blind flanges bellmouths
<input type="checkbox"/>	Installation external J-tubes

Measured coordinates UTM31 / ED50 :
 X: 496,860,924
 Y: 5,700,300,554
 Z: 17,031m TAW

(43,0m) / +17m TAW

concrete repaired 31/07/08

drainage pipes closed 31/07/08

0m TAW

- | | |
|--|--|
| <input checked="" type="checkbox"/> Finalized | <input checked="" type="checkbox"/> Infill with big bags |
| <input checked="" type="checkbox"/> Ongoing / Partially realized | <input checked="" type="checkbox"/> Infill with big bags (magna dense) |
| | <input checked="" type="checkbox"/> Hydraulic infill |

Installation of GBF's at Thorntonbank situation on 25-08-2008

D4

- | | |
|---|---------------|
| <input checked="" type="checkbox"/> Foundation pit bulk dredging | 23-03-2008 |
| <input checked="" type="checkbox"/> Foundation pit precision dredging | 4-04-2008 |
| <input checked="" type="checkbox"/> Gravel bed filter layer | 13-05-2008 |
| <input checked="" type="checkbox"/> Gravel bed top layer | 17-05-2008 |
| <input checked="" type="checkbox"/> GBF Installed | 22/23-05-2008 |
| <input checked="" type="checkbox"/> Backfill | 16-06-2008 |
| <input checked="" type="checkbox"/> Infill | 25-07-2008 |
| <input type="checkbox"/> Scour protection filter layer | |
| <input type="checkbox"/> Scour protection armour layer | |
| <input type="checkbox"/> Armour layer on cables | |
| <input checked="" type="checkbox"/> Ladders | 18-06-2008 |
| <input checked="" type="checkbox"/> Levelling transition piece | 18-06-2008 |
| <input checked="" type="checkbox"/> Dry infill of last 2m | 17-08-2008 |
| <input checked="" type="checkbox"/> Fairly airtight floor | |
| <input checked="" type="checkbox"/> service crane basis | 18-08-2008 |
| <input checked="" type="checkbox"/> Blind flanges bellmouths | 22-08-2008 |
| <input checked="" type="checkbox"/> Repair works boat landing | |
| <input type="checkbox"/> Installation external J-tubes | |

Measured coordinates UTM31 / ED50 :
 X: 465,013,0035
 Y: 5,710,688,5295
 Z: 17,110m TAW

(43,0m) / +17m TAW

all drainage pipes closed 18/08/2008

D5

- | | |
|---|---------------|
| <input checked="" type="checkbox"/> Foundation pit bulk dredging | 23-03-2008 |
| <input checked="" type="checkbox"/> Foundation pit precision dredging | 4-04-2008 |
| <input checked="" type="checkbox"/> Gravel bed filter layer | 9-05-2008 |
| <input checked="" type="checkbox"/> Gravel bed top layer | 12-05-2008 |
| <input checked="" type="checkbox"/> GBF Installed | 30/31-05-2008 |
| <input checked="" type="checkbox"/> Backfill | 11-06-2008 |
| <input checked="" type="checkbox"/> Infill | 3-07-2008 |
| <input checked="" type="checkbox"/> Scour protection filter layer | |
| <input checked="" type="checkbox"/> Scour protection armour layer | |
| <input checked="" type="checkbox"/> Armour layer on cables | |
| <input checked="" type="checkbox"/> Ladders | 4-07-2008 |
| <input checked="" type="checkbox"/> Levelling transition piece | 30-06-2008 |
| <input checked="" type="checkbox"/> Dry infill of last 2m | 3-07-2008 |
| <input checked="" type="checkbox"/> Fairly airtight floor | |
| <input checked="" type="checkbox"/> service crane basis | 30-08-2008 |
| <input type="checkbox"/> Blind flanges bellmouths | |
| <input type="checkbox"/> Installation external J-tubes | |

Measured coordinates UTM31 / ED50 :
 X: 465,206,2542
 Y: 5,710,677,145
 Z: 17,110m TAW

(44,0m) / +17m TAW

drainage pipes open

D6

- | | |
|---|---------------|
| <input checked="" type="checkbox"/> Foundation pit bulk dredging | 2-04-2008 |
| <input checked="" type="checkbox"/> Foundation pit precision dredging | 5-04-2008 |
| <input checked="" type="checkbox"/> Gravel bed filter layer | 6-05-2008 |
| <input checked="" type="checkbox"/> Gravel bed top layer | 12-05-2008 |
| <input checked="" type="checkbox"/> GBF Installed | 28/29-05-2008 |
| <input checked="" type="checkbox"/> Backfill | 14-06-2008 |
| <input checked="" type="checkbox"/> Heavy Infill | 22-06-2008 |
| <input checked="" type="checkbox"/> Sand Infill | 27-06-2008 |
| <input type="checkbox"/> Scour protection filter layer | |
| <input type="checkbox"/> Scour protection armour layer | |
| <input type="checkbox"/> Armour layer on cables | |
| <input checked="" type="checkbox"/> Ladders | 25-06-2008 |
| <input checked="" type="checkbox"/> Levelling transition piece | 25-06-2008 |
| <input checked="" type="checkbox"/> Dry infill of last 2m | 27-06-2008 |
| <input checked="" type="checkbox"/> Fairly airtight floor | |
| <input checked="" type="checkbox"/> service crane basis | 25-06-2008 |
| <input type="checkbox"/> Blind flange bellmouth | |
| <input type="checkbox"/> Installation external J-tubes | |

Measured coordinates UTM31 / ED50 :
 X: 465,206,2542
 Y: 5,710,677,145
 Z: 16,910m TAW

(44,0m) / +17m TAW

drainage pipes open

0m TAW

- | | |
|--|--|
| <input checked="" type="checkbox"/> Finalized | <input checked="" type="checkbox"/> Infill with big bags |
| <input checked="" type="checkbox"/> Ongoing / Partially realized | <input checked="" type="checkbox"/> Infill with big bags (magna dense) |
| | <input checked="" type="checkbox"/> Hydraulic infill |