

# Installation of GBF's at Thorntonbank situation on 02-07-2008

## D1

- |                                     |               |
|-------------------------------------|---------------|
| ■ Foundation pit bulk dredging      | 8-03-2008     |
| ■ Foundation pit precision dredging | 4-04-2008     |
| ■ Gravel bed filter layer           | 11-04-2008    |
| ■ Gravel bed top layer              | 20-04-2008    |
| ■ GBF installed                     | 26/27-04-2008 |
| ■ Backfill                          | 11-05-2008    |
| □ Infill                            |               |
| □ Scour protection filter layer     |               |
| □ Scour protection armour layer     |               |
| □ Armour layer on cables            |               |
| □ Ladders                           |               |
| □ Levelling transition piece        |               |
| □ Dry infill of last 2m             |               |
| □ Fairly airtight floor             |               |

(38,5m) / +17m TAW

## D2

- |                                     |             |
|-------------------------------------|-------------|
| ■ Foundation pit bulk dredging      | 9-03-2008   |
| ■ Foundation pit precision dredging | 4-04-2008   |
| ■ Gravel bed filter layer           | 12-04-2008  |
| ■ Gravel bed top layer              | 20-04-2008  |
| ■ GBF installed                     | 7/8-05-2008 |
| ■ Backfill                          | 24-05-2008  |
| ■ Infill                            | 17-06-2008  |
| □ Scour protection filter layer     |             |
| □ Scour protection armour layer     |             |
| □ Armour layer on cables            |             |
| ■ Ladders                           | 17-06-2008  |
| ■ Levelling transition piece        | 17-06-2008  |
| ■ Dry infill of last 2m             | 17-06-2008  |
| ■ Fairly airtight floor             | 18-06-2008  |
| ■ service crane basis               | 17-06-2008  |

Measured coordinates UTM31 / ED50 :  
 X: 496.427.043  
 Y: 5.710.107.768  
 Z: 16.976m TAW

(40,5m) / +17m TAW


## D3

- |                                     |               |
|-------------------------------------|---------------|
| ■ Foundation pit bulk dredging      | 21-03-2008    |
| ■ Foundation pit precision dredging | 4-04-2008     |
| ■ Gravel bed filter layer           | 19-04-2008    |
| ■ Gravel bed top layer              | 24-04-2008    |
| ■ GBF installed                     | 21/22-05-2008 |
| ■ Backfill                          | 5-06-2008     |
| ■ Infill                            |               |
| □ Scour protection filter layer     |               |
| □ Scour protection armour layer     |               |
| □ Armour layer on cables            |               |
| □ Ladders                           |               |
| □ Levelling transition piece        |               |
| □ Dry infill of last 2m             |               |
| ■ Fairly airtight floor             |               |
| □ service crane basis               |               |

(43,0m) / +17m TAW

0m TAW

- Finalized
- ▨ Ongoing / Partially realized



# Installation of GBF's at Thorntonbank situation on 02-07-2008

## D4


- |                                     |                      |
|-------------------------------------|----------------------|
|                                     | Completed as per DAR |
| ■ Foundation pit bulk dredging      | 23-03-2008           |
| ■ Foundation pit precision dredging | 4-05-2008            |
| ■ Gravel bed filter layer           | 13-04-2008           |
| ■ Gravel bed top layer              | 17-04-2008           |
| ■ GBF installed                     | 22/23-05-2008        |
| ■ Backfill                          | 16-06-2008           |
| □ Infill                            |                      |
| □ Scour protection filter layer     |                      |
| □ Scour protection armour layer     |                      |
| □ Armour layer on cables            |                      |
| □ Ladders                           |                      |
| □ Levelling transition piece        |                      |
| □ Dry Infill of last 2m             |                      |
| ■ Fairly airtight floor             |                      |

## D5

- |                                     |                      |
|-------------------------------------|----------------------|
|                                     | Completed as per DAR |
| ■ Foundation pit bulk dredging      | 23-03-2008           |
| ■ Foundation pit precision dredging | 4-04-2008            |
| ■ Gravel bed filter layer           | 9-05-2008            |
| ■ Gravel bed top layer              | 12-05-2008           |
| ■ GBF installed                     | 30/31-05-2008        |
| ■ Backfill                          | 11-06-2008           |
| □ Infill                            |                      |
| □ Scour protection filter layer     |                      |
| □ Scour protection armour layer     |                      |
| □ Armour layer on cables            |                      |
| ■ Ladders                           |                      |
| ■ Levelling transition piece        |                      |
| ■ Dry Infill of last 2m             |                      |
| ■ Fairly airtight floor             |                      |

## D6

- |                                     |                      |
|-------------------------------------|----------------------|
|                                     | Completed as per DAR |
| ■ Foundation pit bulk dredging      | 2-04-2008            |
| ■ Foundation pit precision dredging | 5-04-2008            |
| ■ Gravel bed filter layer           | 6-05-2008            |
| ■ Gravel bed top layer              | 12-05-2008           |
| ■ GBF installed                     | 26/29-05-2008        |
| ■ Backfill                          | 14-06-2008           |
| ■ Heavy Infill                      | 22-06-2008           |
| ■ Sand Infill                       |                      |
| □ Scour protection filter layer     |                      |
| □ Scour protection armour layer     |                      |
| □ Armour layer on cables            |                      |
| ■ Ladders                           |                      |
| ■ Levelling transition piece        |                      |
| □ Dry Infill of last 2m             |                      |
| ■ Fairly airtight floor             |                      |



- Finalized
- ▨ Ongoing / Partially realized